

CITY OF HOLLYWOOD SHELTER PROGRAM STOPS STATUS AS OF 5/7/2013

STATUS	BUS STOP ID#	MAIN_STREET	CROSS_STREET	DIRECTION	LOCATION	MUNICIPALITY	ROW	SHELTER TYPE	TRASH CAN	BIKE RACK	SHELTER INSTALLATION	ESTIMATED CONSTRUCTION START DATE	ESTIMATED COMPLETION DATE	ACTUAL COMPLETION DATE
CONSTRUCTION COMPLETED	28	US1	HARDING ST	SB	N	HOLLYWOOD	STATE	SMALL	YES	YES	COMPLETED	Sep-11	Sep-11	Aug-12
CONSTRUCTION COMPLETED	33	US1	POLK ST	SB	N	HOLLYWOOD	STATE	SMALL	YES	YES	COMPLETED	Sep-11	Sep-11	Aug-12
PENDING AWARD OF CONTRACT	34	YOUNG CIRCLE	PUBLIX	NB	INFR	HOLLYWOOD	STATE	LARGE	YES	YES	PENDING CONSTRUCTION CONTRACT	Sep-13	TBD	TBD
PENDING SHELTER ORDER	35	US1	VAN BUREN ST	SB	F	HOLLYWOOD	STATE	SMALL	YES	YES	PENDING SHELTER ORDER	Sep-13	Oct-13	TBD
PENDING SHELTER ORDER	41	US1	FLETCHER ST	SB	N	HOLLYWOOD	STATE	SMALL	YES	YES	PENDING SHELTER ORDER	Sep-13	Oct-13	TBD
PENDING SHELTER ORDER	88	US1	MOFFET ST	NB	F	HOLLYWOOD	STATE	SMALL	YES	YES	PENDING SHELTER ORDER	Sep-13	Oct-13	TBD
PENDING SHELTER ORDER	90	US1	RODMAN ST	NB	F	HOLLYWOOD	STATE	SMALL	YES	YES	PENDING SHELTER ORDER	Sep-13	Oct-13	TBD
PENDING SHELTER ORDER	92	US1	MADISON ST	NB	N	HOLLYWOOD	STATE	SMALL	YES	YES	PENDING SHELTER ORDER	Sep-13	Oct-13	TBD
CONSTRUCTION COMPLETED	95	US1	POLK ST	NB	F	HOLLYWOOD	STATE	SMALL	YES	YES	COMPLETED	Sep-11	Sep-11	Aug-12
CONSTRUCTION COMPLETED	96	US1	JOHNSON ST	NB	F	HOLLYWOOD	STATE	SMALL	YES	YES	COMPLETED	Sep-11	Sep-11	Aug-12
CONSTRUCTION COMPLETED	97	US1	HAYES ST	NB	F	HOLLYWOOD	STATE	SMALL	YES	YES	COMPLETED	Sep-11	Sep-11	Aug-12
CONSTRUCTION COMPLETED	293	DAVIE RD EXT	NW 75 TERR	SB	F	HOLLYWOOD	COUNTY	MEDIUM	YES	YES	COMPLETED	Sep-11	Sep-11	Aug-12
PENDING SHELTER ORDER	313	SR 7	PEMBROKE RD	NB	F	HOLLYWOOD	STATE	MEDIUM	YES	YES	PENDING SHELTER ORDER	Sep-13	Oct-13	TBD
CONSTRUCTION COMPLETED	344	HOLLYWOOD BLVD	SR 7	EB	F	HOLLYWOOD	STATE	SMALL	YES	YES	COMPLETED	Sep-11	Sep-11	Aug-12
CONSTRUCTION COMPLETED	459	N 22 AVE	McCLELLAN ST	SB	N	HOLLYWOOD	LOCAL	SMALL	YES	YES	COMPLETED	Sep-11	Sep-11	Aug-12
CONSTRUCTION COMPLETED	471	HOLLYWOOD BLVD	CITY HALL CIR	WB	N	HOLLYWOOD	LOCAL	SMALL	YES	YES	COMPLETED	Sep-11	Sep-11	Aug-12
CONSTRUCTION COMPLETED	498	HOLLYWOOD BLVD	VAN BUREN ST	NB	F	HOLLYWOOD	LOCAL	SMALL	YES	YES	COMPLETED	Sep-11	Sep-11	Aug-12
CONSTRUCTION COMPLETED	608	TYLER ST	YOUNG CIRCLE	WB	N	HOLLYWOOD	STATE	SMALL	YES	YES	COMPLETED	Sep-11	Sep-11	Aug-12

CITY OF HOLLYWOOD SHELTER PROGRAM STOPS STATUS AS OF 5/7/2013

STATUS	BUS STOP ID#	MAIN_STREET	CROSS_STREET	DIRECTION	LOCATION	MUNICIPALITY	ROW	SHELTER TYPE	TRASH CAN	BIKE RACK	SHELTER INSTALLATION	ESTIMATED CONSTRUCTION START DATE	ESTIMATED COMPLETION DATE	ACTUAL COMPLETION DATE
CONSTRUCTION COMPLETED	648	JOHNSON ST	SR 7	EB	N	HOLLYWOOD	LOCAL	MEDIUM	YES	YES	COMPLETED	Sep-11	Sep-11	Aug-12
CONSTRUCTION COMPLETED	1055	SHERIDAN ST	N 23 AVE	WB	F	HOLLYWOOD	STATE	SMALL	YES	YES	COMPLETED	Sep-11	Sep-11	Aug-12
CONSTRUCTION COMPLETED	1068	SHERIDAN ST	SR 7	WB	F	HOLLYWOOD	COUNTY	SMALL	YES	YES	COMPLETED	Sep-11	Sep-11	Aug-12
CONSTRUCTION COMPLETED	1073	SHERIDAN ST	SR 7	EB	F	HOLLYWOOD	STATE	SMALL	YES	YES	COMPLETED	Sep-11	Sep-11	Aug-12
CONSTRUCTION COMPLETED	1077	SHERIDAN ST	N 52 AVE SHERDAN TE	EB	N	HOLLYWOOD	STATE	SMALL	YES	YES	COMPLETED	Sep-11	Sep-11	Aug-12
PENDING SHELTER ORDER	1303	SR7	SHERIDAN ST	SB	N	HOLLYWOOD	STATE	SMALL	YES	YES	PENDING SHELTER ORDER	Sep-13	Oct-13	TBD
CONSTRUCTION COMPLETED	1304	SR 7	SHERIDAN ST	SB	F	HOLLYWOOD	STATE	SMALL	YES	YES	COMPLETED	Sep-11	Sep-11	Aug-12
CONSTRUCTION COMPLETED	1306	SR7	Taft Street	SB	N	HOLLYWOOD	STATE	SMALL	YES	YES	COMPLETED	Sep-11	Sep-11	Aug-12
CONSTRUCTION COMPLETED	1308	SR 7	JOHNSON ST	SB	F	HOLLYWOOD	STATE	SMALL	YES	YES	COMPLETED	Sep-11	Sep-11	Aug-12
CONSTRUCTION COMPLETED	1372	SR 7	SHERIDAN ST	NB	F	HOLLYWOOD	STATE	SMALL	YES	YES	COMPLETED	Sep-11	Sep-11	Aug-12
CONSTRUCTION COMPLETED	3322	US1	BUCHANAN ST	NB	N	HOLLYWOOD	STATE	SMALL	YES	YES	COMPLETED	Sep-11	Sep-11	Aug-12
CONSTRUCTION COMPLETED	3486	N 24 AVE	POLK ST	SB	F	HOLLYWOOD	LOCAL	SMALL	YES	YES	COMPLETED	Sep-11	Sep-11	Aug-12
CONSTRUCTION COMPLETED	3629	STIRLING RD	OAKWOOD BLVD	EB	F	HOLLYWOOD	STATE	SMALL	YES	YES	COMPLETED	Sep-11	Sep-11	Aug-12
CONSTRUCTION COMPLETED	3633	HOLLYWOOD BLVD	PARK RD	WB	N	HOLLYWOOD	STATE	SMALL	YES	YES	COMPLETED	Sep-11	Sep-11	Aug-12
CONSTRUCTION COMPLETED	3666	SR7	DUVAL STREET	SB	F	HOLLYWOOD	STATE	MEDIUM	YES	YES	COMPLETED	Sep-11	Sep-11	Aug-12
CONSTRUCTION COMPLETED	3812	HOLLYWOOD BLVD	TYLER ST	WB	F	HOLLYWOOD	STATE	MEDIUM	YES	YES	COMPLETED	Sep-11	Sep-11	Aug-12

CITY OF HOLLYWOOD SHELTER PROGRAM STOPS STATUS AS OF 5/7/2013

STATUS	BUS STOP ID#	MAIN_STREET	CROSS_STREET	DIRECTION	LOCATION	MUNICIPALITY	ROW	SHELTER TYPE	TRASH CAN	BIKE RACK	SHELTER INSTALLATION	ESTIMATED CONSTRUCTION START DATE	ESTIMATED COMPLETION DATE	ACTUAL COMPLETION DATE
CONSTRUCTION COMPLETED	3813	HOLLYWOOD BLVD	N 35 AVE	WB	F	HOLLYWOOD	STATE	MEDIUM	YES	YES	COMPLETED	Sep-11	Sep-11	Aug-12
PENDING SHELTER ORDER	4220	US1	JEFFERSON ST	SB	N	HOLLYWOOD	STATE	SMALL	YES	YES	PENDING SHELTER ORDER	Sep-13	Oct-13	TBD
CONSTRUCTION COMPLETED	4249	SR 7	HOLLYWOOD BLVD	SB	F	HOLLYWOOD	STATE	MEDIUM	YES	YES	COMPLETED	Sep-11	Sep-11	Aug-12
CONSTRUCTION COMPLETED	4251	SR 7	WASHINGTON ST	SB	N	HOLLYWOOD	STATE	MEDIUM	YES	YES	COMPLETED	Sep-11	Sep-11	Aug-12
PENDING SHELTER ORDER	4584	PEMBROKE RD	US1	WB	F	HOLLYWOOD	STATE	MEDIUM	YES	YES	PENDING SHELTER ORDER	Sep-13	Oct-13	TBD
CONSTRUCTION COMPLETED	4621	HOLLYWOOD BLVD	SR 7	WB	N	HOLLYWOOD	STATE	SMALL	YES	YES	COMPLETED	Sep-11	Sep-11	Aug-12
CONSTRUCTION COMPLETED	4743	SR 7	HOLLYWOOD BLVD	NB	F	HOLLYWOOD	STATE	SMALL	YES	YES	COMPLETED	Sep-11	Sep-11	Aug-12
PENDING DESIGN	3795	DAVIE RD EXT	UNIVERSITY DR	EB	F	HOLLYWOOD	COUNTY	MEDIUM	YES	YES	PENDING DESIGN	Aug-13	Oct-13	TBD
PENDING DESIGN	500	HOLLYWOOD BLVD	N 28 AVENUE	WB	F	HOLLYWOOD	STATE	MEDIUM	YES	YES	PENDING DESIGN	Aug-13	Oct-13	TBD
PENDING DESIGN	4590	PEMBROKE ROAD	S 28 AVENUE	WB	F	HOLLYWOOD	STATE	SMALL	YES	YES	PENDING DESIGN	Aug-13	Oct-13	TBD
PENDING DESIGN	3018	TYLER STREET	N 19 AVENUE	WB	F	HOLLYWOOD	CITY	SMALL	YES	YES	PENDING DESIGN	Aug-13	Oct-13	TBD
PENDING DESIGN	470	HOLLYWOOD BLVD	S 24 AVENUE	EB	F	HOLLYWOOD	STATE	SMALL	YES	YES	PENDING DESIGN	Aug-13	Oct-13	TBD
PENDING DESIGN	4741	SHERIDAN STREET	N 56 AVENUE	WB	N	HOLLYWOOD	STATE	SMALL	YES	YES	PENDING DESIGN	Aug-13	Oct-13	TBD
PENDING DESIGN	4597	PEMBROKE ROAD	SR7	WB	F	HOLLYWOOD	STATE	SMALL	YES	YES	PENDING DESIGN	Aug-13	Oct-13	TBD
PENDING DESIGN	649	JOHNSON STREET	N 60TH AVENUE	EB	F	HOLLYWOOD	STATE	MEDIUM	YES	YES	PENDING DESIGN	Aug-13	Oct-13	TBD