

CITY OF CORAL SPRINGS SHELTER PROGRAM STOPS STATUS AS OF 4/11/2013

STATUS	BUS STOP ID#	MAIN_STREET	CROSS_STREET	DIRECTION	LOCATION	MUNICIPALITY	ROW	SHELTER TYPE	TRASH CAN	BIKE RACK	SHELTER INSTALLATION	ESTIMATED CONSTRUCTION START DATE	ESTIMATED COMPLETION DATE	ACTUAL COMPLETION DATE
PENDING CONSTRUCTION	216	SAMPLE RD	UNIVERSITY DR	EB	F	CORAL SPRINGS	STATE	MEDIUM	YES	YES	PENDING	Jun-13	Sep-13	TBD
PENDING DESIGN	234	SAMPLE RD	UNIVERSITY DR	WB	N	CORAL SPRINGS	STATE	MEDIUM	YES	YES	PENDING	Jan-14	Jun-14	TBD
CONSTRUCTION COMPLETED	244	UNIVERSITY DR	ROYAL PALM BLVD	SB	F	CORAL SPRINGS	STATE	SMALL	YES	YES	COMPLETED	Dec-10	Feb-11	Feb-11
CONSTRUCTION COMPLETED	248	UNIVERSITY DR	ATLANTIC BLVD	SB	F	CORAL SPRINGS	STATE	BENCH AND TRASH ONLY	YES	NO	N/A	Dec-10	Feb-11	Feb-11
CONSTRUCTION COMPLETED	1202	ATLANTIC BLVD	CORAL RIDGE DR	EB	F	CORAL SPRINGS	COUNTY	MEDIUM	YES	YES	COMPLETED	Dec-10	Feb-11	Feb-11
CONSTRUCTION COMPLETED	1205	ATLANTIC BLVD	CORAL SPRINGS DR	WB	F	CORAL SPRINGS	COUNTY	MEDIUM	YES	YES	COMPLETED	Dec-10	Feb-11	Feb-11
CONSTRUCTION COMPLETED	1206	ATLANTIC BLVD	CORAL RIDGE DR	WB	N	CORAL SPRINGS	COUNTY	MEDIUM	YES	YES	COMPLETED	Dec-10	Feb-11	Feb-11
CONSTRUCTION COMPLETED	1207	CORAL RIDGE DR	RIVERSIDE DR	SB	N	CORAL SPRINGS	COUNTY	MEDIUM	YES	YES	COMPLETED	Dec-10	Feb-11	Feb-11
CONSTRUCTION COMPLETED	1443	RIVERSIDE DR	ROYAL PALM BLVD	NB	F	CORAL SPRINGS	COUNTY	SMALL	YES	YES	COMPLETED	Dec-10	Feb-11	Feb-11
CONSTRUCTION COMPLETED	2272	UNIVERSITY DR	ROYAL PALM BLVD	NB	F	CORAL SPRINGS	STATE	BENCH AND TRASH ONLY	YES	NO	N/A	Dec-10	Feb-11	Feb-11
CONSTRUCTION COMPLETED	2446	ATLANTIC BLVD	RIVERSIDE DR	EB	F	CORAL SPRINGS	COUNTY	MEDIUM	YES	YES	COMPLETED	Dec-10	Feb-11	Feb-11
CONSTRUCTION COMPLETED	2562	UNIVERSITY DR	WILES RD	SB	F	CORAL SPRINGS	LOCAL	BENCH AND TRASH ONLY	YES	YES	N/A	Dec-10	Feb-11	Feb-11
PENDING DESIGN	2596	UNIVERSITY DR	SAMPLE RD	SB	F	CORAL SPRINGS	STATE	MEDIUM	YES	YES	PENDING	Jan-14	Jun-14	TBD
PENDING CONSTRUCTION	2597	UNIVERSITY DR	NW 31 CT	SB	N	CORAL SPRINGS	STATE	MEDIUM	YES	YES	PENDING	Jun-13	Sep-13	TBD

CITY OF CORAL SPRINGS SHELTER PROGRAM STOPS STATUS AS OF 4/11/2013

STATUS	BUS STOP ID#	MAIN_STREET	CROSS_STREET	DIRECTION	LOCATION	MUNICIPALITY	ROW	SHELTER TYPE	TRASH CAN	BIKE RACK	SHELTER INSTALLATION	ESTIMATED CONSTRUCTION START DATE	ESTIMATED COMPLETION DATE	ACTUAL COMPLETION DATE
CONSTRUCTION COMPLETED	2824	ATLANTIC BLVD	UNIVERSITY DR	WB	F	CORAL SPRINGS	COUNTY	SMALL	YES	YES	COMPLETED	Dec-10	Feb-11	Feb-11
CONSTRUCTION COMPLETED	2838	UNIVERSITY DR	WILES RD	NB	F	CORAL SPRINGS	LOCAL	MEDIUM	YES	YES	COMPLETED	Dec-10	Feb-11	Feb-11
CONSTRUCTION COMPLETED	2854	UNIVERSITY DR	WESTVIEW DR	NB	N	CORAL SPRINGS	LOCAL	MEDIUM	YES	YES	COMPLETED	Dec-10	Feb-11	Feb-11
CONSTRUCTION COMPLETED	2882	ATLANTIC BLVD	NW 101 TERR	EB	F	CORAL SPRINGS	COUNTY	MEDIUM	YES	YES	COMPLETED	Dec-10	Feb-11	Feb-11
CONSTRUCTION COMPLETED	3935	ROYAL PALM BLVD	UNIVERSITY DR	WB	F	CORAL SPRINGS	LOCAL	SMALL	YES	NO	COMPLETED	Dec-10	Feb-11	Feb-11
CONSTRUCTION COMPLETED	4615	NW 39 ST	NW 120 AVE	WB	N	CORAL SPRINGS	LOCAL	MEDIUM	YES	YES	COMPLETED	Dec-10	Feb-11	Feb-11
CONSTRUCTION COMPLETED	4663	ROYAL PALM BLVD	CORAL RIDGE DR	EB	F	CORAL SPRINGS	LOCAL	MEDIUM	YES	YES	COMPLETED	Dec-10	Feb-11	Feb-11
CONSTRUCTION COMPLETED	4796	TURTLE CREEK DR	SAMPLE RD	SB	F	CORAL SPRINGS	LOCAL	SMALL EXTENDED	YES	NO	COMPLETED	Dec-10	Feb-11	Feb-11
CONSTRUCTION COMPLETED	4789	TURTLE CREEK DR	SAMPLE RD	NB	N	CORAL SPRINGS	LOCAL	SMALL	YES	NO	COMPLETED	Dec-10	Feb-11	Feb-11
PENDING CONSTRUCTION	4831	SAMPLE RD	ROCK ISLAND RD	EB	F	CORAL SPRINGS	STATE	MEDIUM	YES	NO	PENDING	Jun-13	Sep-13	TBD
CONSTRUCTION COMPLETED	4832	SAMPLE RD	TURTLE CREEK DR	EB	N	CORAL SPRINGS	STATE	MEDIUM EXTENDED	YES	YES	COMPLETED	Dec-10	Feb-11	Feb-11
CONSTRUCTION COMPLETED	4833	SAMPLE RD	TURTLE CREEK DR	EB	F	CORAL SPRINGS	STATE	MEDIUM EXTENDED	YES	YES	COMPLETED	Dec-10	Feb-11	Feb-11
CONSTRUCTION COMPLETED	4864	SAMPLE RD	TURTLE CREEK DR	WB	F	CORAL SPRINGS	STATE	LARGE	YES	YES	COMPLETED	Dec-10	Feb-11	Feb-11
CONSTRUCTION COMPLETED	4867	SAMPLE RD	WOODSIDE DR	WB	N	CORAL SPRINGS	STATE	SMALL	YES	NO	COMPLETED	Dec-10	Feb-11	Feb-11
CONSTRUCTION COMPLETED	4866	SAMPLE RD	ROCK ISLAND RD	WB	N	CORAL SPRINGS	STATE	MEDIUM	YES	YES	COMPLETED	Dec-10	Feb-11	Feb-11

CITY OF CORAL SPRINGS SHELTER PROGRAM STOPS STATUS AS OF 4/11/2013

STATUS	BUS STOP ID#	MAIN_STREET	CROSS_STREET	DIRECTION	LOCATION	MUNICIPALITY	ROW	SHELTER TYPE	TRASH CAN	BIKE RACK	SHELTER INSTALLATION	ESTIMATED CONSTRUCTION START DATE	ESTIMATED COMPLETION DATE	ACTUAL COMPLETION DATE
CONSTRUCTION COMPLETED	5453	RIVERSIDE DR	NW 40 ST	SB	F	CORAL SPRINGS	COUNTY	BENCH AND TRASH ONLY	YES	YES	COMPLETED	Dec-10	Feb-11	Feb-11
CONSTRUCTION COMPLETED	5520	UNIVERSITY DR	WESTVIEW DR	SB	F	CORAL SPRINGS	LOCAL	BENCH AND TRASH ONLY	YES	YES	COMPLETED	Dec-10	Feb-11	Feb-11
CONSTRUCTION COMPLETED	5531	UNIVERSITY DR	WESTVIEW DR	NB	F	CORAL SPRINGS	LOCAL	MEDIUM	YES	YES	COMPLETED	Dec-10	Feb-11	Feb-11
CONSTRUCTION COMPLETED	5565	ATLANTIC BLVD	UNIVERSITY DR	EB	F	CORAL SPRINGS	COUNTY	MEDIUM	YES	YES	COMPLETED	Dec-10	Feb-11	Feb-11
CONSTRUCTION COMPLETED	5566	ATLANTIC BLVD	RIVERSIDE DR	EB	N	CORAL SPRINGS	COUNTY	SMALL	YES	YES	COMPLETED	Dec-10	Feb-11	Feb-11

STATUS	BUS STOP ID#	MAIN STREET	CROSS STREET	DIRECTION	LOCATION	MUNICIPALITY	ROW	SHELTER TYPE	TRASH CAN	BIKE RACK	SHELTER INSTALLATION	ESTIMATED CONSTRUCTION START DATE	ESTIMATED COMPLETION DATE	ACTUAL COMPLETION DATE
--------	--------------	-------------	--------------	-----------	----------	--------------	-----	--------------	-----------	-----------	----------------------	-----------------------------------	---------------------------	------------------------

STATUS	BUS STOP ID#	MAIN_STREET	CROSS_STREET	DIRECTION	LOCATION	MUNICIPALITY	ROW	SHELTER TYPE	TRASH CAN	BIKE RACK	SHELTER INSTALLATION	ESTIMATED CONSTRUCTION START DATE	ESTIMATED COMPLETION DATE	ACTUAL COMPLETION DATE
PENDING CONSTRUCTION	5596	ATLANTIC BLVD	UNIVERSITY DRIVE	WB	N	CORAL SPRINGS	STATE	SMALL	YES	YES	PENDING	Jun-13	Sep-13	TBD