

CITY OF DANIA BEACH SHELTER PROGRAM STOPS STATUS AS OF 4/29/2013

STATUS	BUS STOP ID#	MAIN STREET	CROSS STREET	DIRECTION	LOCATION	MUNICIPALITY	ROW	SHELTERTYPE	SHELTER INSTALLATION	ESTIMATED CONSTRUCTION START DATE	ESTIMATED COMPLETION DATE	ACTUAL COMPLETION DATE
CONSTRUCTION COMPLETED	14	US1	OLD GRIFFIN RD	SB	F	DANIA BEACH	STATE	BENCH AND TRASH ONLY	N/A	May-12	May-12	Dec-12
CONSTRUCTION COMPLETED	17	US1	DANIA BEACH BLVD	SB	F	DANIA BEACH	STATE	SMALL	COMPLETED	Aug-12	Oct-12	Mar-13
CONSTRUCTION COMPLETED	18	US1	SW 1 ST	SB	F	DANIA BEACH	STATE	SMALL	COMPLETED	Aug-12	Oct-12	Mar-13
CONSTRUCTION COMPLETED	19	US1	STIRLING RD	SB	F	DANIA BEACH	STATE	SMALL	COMPLETED	Aug-12	Oct-12	Mar-13
CONSTRUCTION COMPLETED	20	US1	SW 3 ST	SB	N	DANIA BEACH	STATE	BENCH AND TRASH ONLY	N/A	May-12	May-12	Dec-12
CONSTRUCTION COMPLETED	24	US1	SW 11 ST	SB	F	DANIA BEACH	STATE	BENCH AND TRASH ONLY	N/A	May-12	May-12	Dec-12
CONSTRUCTION COMPLETED	102	US1	SE 14 ST	NB	N	DANIA BEACH	STATE	SMALL	COMPLETED	Aug-12	Oct-12	Mar-13
CONSTRUCTION COMPLETED	103	US1	SE 13 TERR	NB	F	DANIA BEACH	STATE	BENCH AND TRASH ONLY	N/A	May-12	May-12	Dec-12
CONSTRUCTION COMPLETED	104	US1	SE 12 ST	NB	F	DANIA BEACH	STATE	BENCH AND TRASH ONLY	N/A	May-12	May-12	Dec-12
CONSTRUCTION COMPLETED	105	US1	SE 6 ST	NB	F	DANIA BEACH	STATE	BENCH AND TRASH ONLY	COMPLETED	May-12	May-12	Dec-12
CONSTRUCTION COMPLETED	107	US1	SE 3 TERR	NB	F	DANIA BEACH	STATE	BENCH AND TRASH ONLY	N/A	May-12	May-12	Dec-12
CONSTRUCTION COMPLETED	108	US1	STIRLING RD	NB	F	DANIA BEACH	STATE	SMALL	COMPLETED	Aug-12	Oct-12	Mar-13
CONSTRUCTION COMPLETED	111	US1	NE 2 ST	NB	F	DANIA BEACH	STATE	SMALL	COMPLETED	Aug-12	Oct-12	Mar-13
CONSTRUCTION COMPLETED	581	DANIA BEACH BLVD	FRONTON BLVD	WB	N	DANIA BEACH	STATE	BENCH AND TRASH ONLY	N/A	May-12	May-12	Dec-12
CONSTRUCTION COMPLETED	582	DANIA BEACH BLVD	NE 2 AVE	WB	N	DANIA BEACH	STATE	BENCH AND TRASH ONLY	N/A	May-12	May-12	Dec-12
CONSTRUCTION COMPLETED	583	DANIA BEACH BLVD	SW 1 AVE	EB	N	DANIA BEACH	LOCAL	MEDIUM	COMPLETED	Aug-12	Oct-12	Mar-13
CONSTRUCTION COMPLETED	2951	US1	DANIA BEACH BLVD	NB	N	DANIA BEACH	STATE	SMALL	COMPLETED	Aug-12	Oct-12	Mar-13
CONSTRUCTION COMPLETED	3329	SHERIDAN ST	SE 2 AVE	WB	F	DANIA BEACH	STATE	BENCH AND TRASH ONLY	N/A	May-12	May-12	Dec-12
CONSTRUCTION COMPLETED	3330	SHERIDAN ST	US1	WB	F	DANIA BEACH	STATE	BENCH AND TRASH ONLY	N/A	May-12	May-12	Dec-12

STATUS	BUS STOP ID#	MAIN_STREET	CROSS_STREET	DIRECTION	LOCATION	MUNICIPALITY	ROW	SHELTERTYPE	SHELTER INSTALLATION	ESTIMATED CONSTRUCTION START DATE	ESTIMATED COMPLETION DATE	ACTUAL COMPLETION DATE
CONSTRUCTION COMPLETED	3792	SHERIDAN ST	DIXIE HWY	WB	F	DANIA BEACH	STATE	BENCH AND TRASH ONLY	N/A	May-12	May-12	Dec-12
CONSTRUCTION COMPLETED	4894	STIRLING RD	PHIPPEN RD	WB	F	DANIA BEACH	STATE	MEDIUM	COMPLETED	Aug-12	Oct-12	Mar-13
CONSTRUCTION COMPLETED	4897	STIRLING RD	OAKWOOD BLVD	WB	N	DANIA BEACH	STATE	MEDIUM	COMPLETED	Aug-12	Oct-12	Mar-13
CONSTRUCTION COMPLETED	4972	GRIFFIN RD	SW 29 TERR	WB	F	DANIA BEACH	STATE	SMALL	COMPLETED	Aug-12	Oct-12	Mar-13

STATUS	BUS STOP ID#	MAIN STREET	CROSS STREET	DIRECTION	LOCATION	MUNICIPALITY	ROW	SHELTER TYPE	SHELTER INSTALLATION	ESTIMATED CONSTRUCTION START DATE	ESTIMATED COMPLETION DATE	ACTUAL COMPLETION DATE
--------	--------------	-------------	--------------	-----------	----------	--------------	-----	--------------	----------------------	-----------------------------------	---------------------------	------------------------

STATUS	BUS STOP ID#	MAIN STREET	CROSS STREET	DIRECTION	LOCATION	MUNICIPALITY	ROW	SHELTERTYPE	SHELTER INSTALLATION	ESTIMATED CONSTRUCTION START DATE	ESTIMATED COMPLETION DATE	ACTUAL COMPLETION DATE
PENDING DESIGN	4982	SR 84	SW 26 TERRACE	EB	F	DANIA BEACH	STATE	MEDIUM	PENDING	Jul-13	Sep-13	TBD