

UNINCORPORATED BROWARD SHELTER PROGRAM STOPS STATUS AS OF 5-08-2013

STATUS	BUS STOP ID#	MAIN_STREET	CROSS_STREET	DIRECTION	LOCATION	MUNICIPALITY	ROW	SHELTERTYPE	TRASH CAN	BIKE RACK	SHELTER INSTALLATION	ESTIMATED CONSTRUCTION START DATE	ESTIMATED COMPLETED DATE	ACTUAL COMPLETION DATE
CONSTRUCTION COMPLETED	1012	NW 27 AVE	SUNRISE BLVD	NB	F	UNINCORPORATED	COUNTY	SMALL	YES	YES	COMPLETED	Mar-12	Dec-12	May-13
CONSTRUCTION COMPLETED	1040	NW 8 ST	NW 22 RD	EB	N	UNINCORPORATED	COUNTY	SMALL	YES	YES	COMPLETED	Mar-12	Dec-12	May-13
CONSTRUCTION COMPLETED	1802	SUNRISE BLVD	NW 31 AVE	EB	F	UNINCORPORATED	STATE	SMALL	YES	YES	COMPLETED	Mar-12	Dec-12	May-13
CONSTRUCTION COMPLETED	1805	SUNRISE BLVD	NW 27 AVE	EB	F	UNINCORPORATED	STATE	MEDIUM	YES	YES	COMPLETED	Mar-12	Dec-12	May-13
CONSTRUCTION COMPLETED	1830	SUNRISE BLVD	NW 24 AVE	WB	F	UNINCORPORATED	STATE	MEDIUM	YES	YES	COMPLETED	Mar-12	Dec-12	May-13
CONSTRUCTION COMPLETED	1881	SISTRUNK BLVD	NW 27 AVE	EB	F	UNINCORPORATED	COUNTY	MEDIUM	YES	YES	COMPLETED	Mar-12	Dec-12	May-13
CONSTRUCTION COMPLETED	3700	NW 27 AVE	NW 9 PL	SB	F	UNINCORPORATED	COUNTY	BENCH AND TRASH ONLY	YES	YES	COMPLETED	Mar-12	Dec-12	May-13
CONSTRUCTION COMPLETED	3823	SR 7	SW 20 ST	SB	F	UNINCORPORATED	STATE	MEDIUM	YES	YES	COMPLETED	Mar-12	Dec-12	May-13
CONSTRUCTION COMPLETED	4076	BROWARD BLVD	NW 28 TERR	WB	N	UNINCORPORATED	STATE	SMALL	YES	YES	COMPLETED	Mar-12	Dec-12	May-13
CONSTRUCTION COMPLETED	4767	DAVIE BLVD	SR 7	WB	F	UNINCORPORATED	COUNTY	SMALL	YES	YES	COMPLETED	Mar-12	Dec-12	May-13
PENDING DESIGN	3988	SR7	SW 18 STREET	SB	N	UNINCORPORATED	STATE	SMALL	YES	YES	PENDING DESIGN	Aug-13	Oct-13	TBD