

CITY OF WILTON MANORS SHELTER PROGRAM STOPS STATUS AS OF 5-08-2013

STATUS	BUS STOP ID#	MAIN_STREET	CROSS_STREET	DIRECTION	LOCATION	MUNICIPALITY	ROW	SHELTERTYPE	TRASH CAN	BIKE RACK	SHELTER INSTALLATION	ESTIMATED CONSTRUCTION START DATE	ESTIMATE COMPLETED DATE	ACTUAL COMPLETION DATE
CONSTRUCTION COMPLETED	1191	POWERLINE RD	OAKLAND PARK BLVD	SB	F	WILTON MANORS	STATE	SMALL	YES	NO	COMPLETED	Jun-11	Jul-11	Apr-12
CONSTRUCTION COMPLETED	2022	ANDREWS AVE	OAKLAND PARK BLVD	SB	F	WILTON MANORS	COUNTY	SMALL	YES	NO	COMPLETED	Jun-11	Jul-11	Apr-12
CONSTRUCTION COMPLETED	2024	ANDREWS AVE	NE 27 DR	SB	INFR	WILTON MANORS	COUNTY	SMALL	YES	NO	COMPLETED	Jun-11	Jul-11	Apr-12
CONSTRUCTION COMPLETED	2122	OAKLAND PARK BLVD	POWERLINE RD	EB	N	WILTON MANORS	STATE	SMALL	YES	NO	COMPLETED	Jun-11	Jul-11	Apr-12
CONSTRUCTION COMPLETED	2510	ANDREWS AVE	NE 26 ST	SB	N	WILTON MANORS	COUNTY	SMALL	YES	NO	COMPLETED	Jun-11	Jul-11	Apr-12
CONSTRUCTION COMPLETED	4049	POWERLINE RD	NW 9 TERR	SB	F	WILTON MANORS	STATE	SMALL	YES	NO	COMPLETED	Jun-11	Jul-11	Apr-12
CONSTRUCTION COMPLETED	5414	POWERLINE RD	OAKLAND PARK BLVD	NB	N	WILTON MANORS	STATE	SMALL	YES	NO	COMPLETED	Jun-11	Jul-11	Apr-12
PENDING DESIGN UPDATE	1966	WILTON DR	NE 9 AVE	SB	F	WILTON MANORS	STATE	MEDIUM BUILT-IN-PLACE	YES	YES	PENDING DESIGN UPDATE	Jan-14	Dec-14	TBD
PENDING DESIGN	1967	WILTON DR	NE 6 AVE	SB	N	WILTON MANORS	STATE	Medium	YES	YES	PENDING DESIGN	Aug-13	Oct-13	TBD
PENDING DESIGN	2123	OAKLAND PARK BLVD	POWERLINE RD	EB	F	WILTON MANORS	STATE	SMALL	YES	YES	PENDING DESIGN	Aug-13	Oct-13	TBD
PENDING DESIGN	2505	ANDREWS AVE	OAKLAND PKY	NB	N	WILTON MANORS	COUNTY	SMALL	YES	YES	PENDING DESIGN	Aug-13	Oct-13	TBD
PENDING DESIGN	4267	OAKLAND PARK BLVD	ANDREWS AVE	EB	N	WILTON MANORS	STATE	SMALL	YES	YES	PENDING DESIGN	Aug-13	Oct-13	TBD
PENDING DESIGN	2511	ANDREWS AVENUE	NW 24 STREET	SB	INFR	WILTON MANORS	COUNTY	SMALL	YES	YES	PENDING DESIGN	Aug-13	Oct-13	TBD