

CITY OF MIRAMAR SHELTER PROGRAM STOPS STATUS AS OF 5/08/2013

STATUS	BUS STOP ID#	MAIN_STREET	CROSS_STREET	DIRECTION	LOCATION	MUNICIPALITY	ROW	SHELTER TYPE	TRASH CAN	BIKE RACK	SHELTER INSTALLATION	ESTIMATED CONSTRUCTION START DATE	ESTIMATED COMPLETION DATE	ACTUAL COMPLETION DATE
PENDING DESIGN UPDATE	511	SR 7	MIRAMAR PKY	SB	N	MIRAMAR	STATE	LARGE	YES	YES	PENDING DESIGN UPDATE	Jan-14	Sep-14	TBD
PENDING DESIGN	528	MIRAMAR PWY	ISLAND DR	EB	F	MIRAMAR	COUNTY	SMALL	YES	YES	PENDING DESIGN	Jul-13	Oct-13	TBD
PENDING DESIGN	1314	SR 7	SW 40 ST	SB	F	MIRAMAR	STATE	SMALL	YES	YES	PENDING DESIGN	Jul-13	Oct-13	TBD
PENDING DESIGN UPDATE	4567	UNIVERSITY DR	PEMBROKE RD	SB	F	MIRAMAR	STATE	LARGE	YES	YES	PENDING DESIGN UPDATE	Jan-14	Sep-14	TBD
PENDING DESIGN	4571	UNIVERSITY DR	MIRAMAR PKY	SB	F	MIRAMAR	STATE	BENCH AND TRASH ONLY	YES	YES	PENDING DESIGN	Jul-13	Oct-13	TBD
PENDING DESIGN UPDATE	4627	MIRAMAR PWY	DOUGLAS RD	WB	F	MIRAMAR	LOCAL	MEDIUM BUILT-IN-PLACE	YES	YES	PENDING DESIGN UPDATE	Jan-14	Sep-14	TBD
PENDING DESIGN UPDATE	4637	MIRAMAR PWY	DOUGLAS RD	EB	F	MIRAMAR	LOCAL	LARGE	YES	YES	PENDING DESIGN UPDATE	Jan-14	Sep-14	TBD
PENDING DESIGN UPDATE	4641	MIRAMAR PWY	KNOLLS R -BANK	EB	F	MIRAMAR	LOCAL	LARGE	YES	YES	PENDING DESIGN UPDATE	Jan-14	Sep-14	TBD
PENDING DESIGN UPDATE	4726	MIRAMAR PWY	PALM AVE	EB	F	MIRAMAR	LOCAL	LARGE	YES	YES	PENDING DESIGN UPDATE	Jan-14	Sep-14	TBD
PENDING DESIGN	4744	UNIVERSITY DR	MIRAMAR BLVD	NB	N	MIRAMAR	STATE	SMALL	YES	YES	PENDING DESIGN	Jul-13	Oct-13	TBD
PENDING DESIGN	5539	SR7	MIRAMAR PKY	SB	F	MIRAMAR	STATE	SMALL	YES	YES	PENDING DESIGN	Jul-13	Oct-13	TBD
PENDING DESIGN UPDATE	2653	MIRAMAR PARKWAY	SW 172 AVENUE	EB	F	MIRAMAR	CITY	LARGE	YES	YES	PENDING DESIGN UPDATE	Jan-14	Sep-14	TBD
PENDING DESIGN UPDATE	520	MIRAMAR PARKWAY	ISLAND DRIVE	WB	F	MIRAMAR	COUNTY	MEDIUM BUILT-IN-PLACE	YES	YES	PENDING DESIGN UPDATE	Jan-14	Sep-14	TBD
PENDING DESIGN	1311	SR7	SW 32 STREET	SB	N	MIRAMAR	STATE	SMALL	YES	YES	PENDING DESIGN	Jul-13	Oct-13	TBD
PENDING DESIGN	1312	SR7	SW 35 STREET	SB	N	MIRAMAR	STATE	SMALL	YES	YES	PENDING DESIGN	Jul-13	Oct-13	TBD