

CITY OF COCONUT CREEK SHELTER PROGRAM STOPS STATUS AS OF 4/29/2013

STATUS	BUS STOP ID#	MAIN_STREET	CROSS_STREET	DIRECTION	LOCATION	MUNICIPALITY	ROW	SHELTERTYPE	TRASH CAN	BIKE RACK	SHELTER INSTALLATION	ESTIMATED CONSTRUCTION START DATE	ESTIMATE COMPLETION DATE
PENDING DESIGN	3031	ATLANTIC BLVD	LYONS RD	WB	F	COCONUT CREEK	STATE	MEDIUM	YES	YES	PENDING DESIGN COMPLETION	Aug-13	Oct-13
PENDING DESIGN	3171	LYONS RD	COPANS RD	SB	F	COCONUT CREEK	LOCAL	MEDIUM	YES	YES	PENDING DESIGN COMPLETION	Aug-13	Oct-13
PENDING DESIGN	3294	LYONS RD	SOL PRESS BLVD	SB	F	COCONUT CREEK	STATE	SMALL	YES	YES	PENDING DESIGN COMPLETION	Aug-13	Oct-13
PENDING DESIGN	3344	LYONS RD	WILES RD	SB	N	COCONUT CREEK	COUNTY	MEDIUM	YES	YES	PENDING DESIGN COMPLETION	Aug-13	Oct-13
PENDING DESIGN	3747	LYONS RD	COCONUT CREEK PKW	SB	F	COCONUT CREEK	COUNTY	MEDIUM	YES	YES	PENDING DESIGN COMPLETION	Aug-13	Oct-13
PENDING DESIGN	4859	SAMPLE RD	NW 42 AVE	WB	F	COCONUT CREEK	STATE	MEDIUM	YES	YES	PENDING DESIGN COMPLETION	Aug-13	Oct-13
PENDING DESIGN	4860	SAMPLE RD	LYONS RD	WB	F	COCONUT CREEK	STATE	MEDIUM	YES	YES	PENDING DESIGN COMPLETION	Aug-13	Oct-13
PENDING DESIGN	4150	LYONS ROAD	COCONUT CREEK PKWY	NB	F	COCONUT CREEK	CITY	MEDIUM	YES	YES	PENDING DESIGN COMPLETION	Aug-13	Oct-13
PENDING DESIGN	1424	COCONUT CREEK PARKWAY	NW 43 AVENUE	WB	F	COCONUT CREEK	COUNTY	MEDIUM	YES	YES	PENDING DESIGN COMPLETION	Aug-13	Oct-13

ACTUAL COMPLETION DATE
TBD
TBD
TBD
TBD
TBD
TBD
TBD
TBD
TBD
TBD
TBD