

CITY OF HALLANDALE BEACH SHELTER PROGRAM STOPS STATUS AS OF 4/30/2013

STATUS	BUS STOP ID#	MAIN STREET	CROSS STREET	DIRECTION	LOCATION	MUNICIPALITY	ROW	SHELTER TYPE	TRASH CAN	BIKE RACK	SHELTER INSTALLION	ESTIMATED CONSTRUCTION START DATE	ESTIMATED COMPLETION DATE	ACTUAL COMPLETION DATE
CONSTRUCTION COMPLETED	52	HALLANDALE BEACH BLVD	3 ISLANDS BLVD	EB	F	HALLANDALE	STATE	MEDIUM	YES	YES	COMPLETED	Aug-11	Jan-12	May-12
CONSTRUCTION COMPLETED	80	NE 14 AVE	HALLANDALE BEACH BLVD	NB	F	HALLANDALE	LOCAL	MEDIUM	YES	YES	COMPLETED	Aug-11	Jan-12	May-12
CONSTRUCTION COMPLETED	383	SW 3 ST	HALLANDALE CMNTY CTR	EB	INFR	HALLANDALE	LOCAL	MEDIUM	YES	YES	COMPLETED	Aug-11	Jan-12	May-12
CONSTRUCTION COMPLETED	1570	HALLANDALE BEACH BLVD	US1	EB	F	HALLANDALE	STATE	SMALL	YES	YES	COMPLETED	Aug-11	Jan-12	May-12
CONSTRUCTION COMPLETED	3952	SW 8 AVE	HALLANDALE BEACH BLVD	NB	N	HALLANDALE	LOCAL	SMALL	YES	YES	COMPLETED	Aug-11	Jan-12	May-12
PENDING DESIGN	3355	US 1	SE 6 STREET	NB	F	HALLANDALE	STATE	SMALL	YES	YES	PENDING DESIGN	Aug-13	Oct-13	TBD
PENDING DESIGN	72	A1A	#1849 HALLANDALE	NB	INFR	HALLANDALE	STATE	SMALL	YES	YES	PENDING DESIGN	Aug-13	Oct-13	TBD
PENDING DESIGN	3361	US1	NE 7 STREET	NB	N	HALLANDALE	STATE	SMALL	YES	YES	PENDING DESIGN	Aug-13	Oct-13	TBD