

CITY OF MARGATE SHELTER PROGRAM STOPS STATUS AS OF 5/6/2013

STATUS	BUS STOP ID#	MAIN_STREET	CROSS_STREET	DIRECTION	LOCATION	MUNICIPALITY	ROW	SHELTER TYPE	TRASH CAN	BIKE RACK	SHELTER INSTALLATION	ESTIMATED CONSTRUCTION START DATE	ESTIMATED COMPLETION DATE	ACTUAL COMPLETION DATE
CONSTRUCTION COMPLETE	1262	SR 7	SOUTHGATE BLVD	SB	F	MARGATE	STATE	LARGE	YES	YES	COMPLETED	Nov-11	Jun-12	May-12
CONSTRUCTION COMPLETE	3057	ATLANTIC BLVD	BANKS RD	WB	F	MARGATE	STATE	MEDIUM BUILT-IN-PLACE	YES	YES	COMPLETED	Nov-11	Jun-12	May-12
CONSTRUCTION COMPLETE	4284	SR 7	COCONUT CREEK PKW	NB	F	MARGATE	STATE	LARGE	YES	YES	COMPLETED	Nov-11	Jun-12	May-12
CONSTRUCTION COMPLETE	4317	SR 7	ROYAL PALM BLVD	SB	F	MARGATE	STATE	LARGE	YES	YES	COMPLETED	Nov-11	Jun-12	May-12
CONSTRUCTION COMPLETE	4650	ROYAL PALM BLVD	NW 57 TERR	WB	F	MARGATE	LOCAL	LARGE	YES	YES	COMPLETED	Nov-11	Jun-12	May-12
CONSTRUCTION COMPLETE	4676	COPANS RD	SR 7	EB	F	MARGATE	LOCAL	LARGE	YES	YES	COMPLETED	Nov-11	Jun-12	May-12
CONSTRUCTION COMPLETE	4834	SAMPLE RD	BANKS RD	EB	N	MARGATE	STATE	MEDIUM BUILT-IN-PLACE	YES	YES	COMPLETED	Nov-11	Jun-12	May-12
PENDING DESIGN UPDATE	1264	SR7	SW 7 STREET	SB	F	MARGATE	STATE	LARGE	YES	YES	PENDING DESIGN UPDATE	Feb-14	Dec-14	TBD
PENDING DESIGN UPDATE	1410	SR7	SW 7 STREET	NB	F	MARGATE	STATE	MEDIUM BUILT-IN-PLACE	YES	YES	PENDING DESIGN UPDATE	Feb-14	Dec-14	TBD
PENDING DESIGN UPDATE	4798	NW 31 STREET	SR7	EB	N	MARGATE	CITY	MEDIUM BUILT-IN-PLACE	YES	YES	PENDING DESIGN UPDATE	Feb-14	Dec-14	TBD